COMPLETION REPORT

1	Name Of the Work	Providing and Replacements of Aerial bunched cables to the shooting building raveendra nagara to Shettyhalli circle ward no. 13
2	Sanctioned Estimate No. & Date	4.00 Lakhs
3	Head Of Account	P-0298
4	Work Order No & Date	EE(ELE)/DZ/WO/05 / 2019-20, Dated : 22.01.2020
5	Name Of the Contractor	Sri. Lakshminarasimha Electricals
6(a)	Time stipulated for Completion Work	90 days
6(b)	Delay in Execution Of Work	-
7	Measurement Recorded in	M.B No: 3401 Page No 340006 to 340009
8	Check Mesurement of the AEE/EE/on	
9	Name of the official incharge of the Work	
a	Asst. Engineer/ Junior Engineer	Sri. Babu Reddy
b	Asst. Executive Engineer	Sri. Rajendra Naik

Sanctioned Estimate Amount	Amount claim as Per Actually vide as Bills	Difference	
		Excess	Saving
4.00 Laksh	300587.00	-	99413.00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the Agreement.

Asst/Junior Engineer(Ele)

Asst.Executive Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone.

Executive Engineer(Ele)
Bruhath Bangalore Mahanagara Palike ,
Dasarahalli Zone.

Scanned by CamScanner